

## June 2020 Engineer's Report:

### Efforts Completed:

- Entech submitted a pdf version of the 2019 Chapter 94 Report to PADEP prior to the March 31, 2020 deadline. PADEP issued a letter on April 28, 2020 stating that the 2019 Chapter 94 Report was found to be acceptable. The hard copy report was submitted to PADEP on May 6, 2020 as PADEP indicated recently that USPS mail service has returned to the South Central PADEP Office.
  
- Entech issued the I&I project for bid on May 12, 2020 and provided the Bidding Documents to five interested Contractors. Three bids were received on June 2, 2020 by 11 AM. Bids were opened via a GoToMeeting with Shawn and Brenda from the Borough, but there was a minor delay due to technical issues. The bid tab and bid opening information are included with this Engineer's Report and the Borough should decide on the level of information that they would like to post on the Borough Website. Entech will also scan the entire bid submission for each Contractor and provide it to the Borough for review and filing. The Borough will need to discuss how they would like to proceed with the Contract. The decision may be not to award, to re-bid, or to award the project. Also, the bids are good for 60 days, so the decision could be delayed until the July 2020 meeting. If the Borough Awards the project, it should be contingent upon the bid document review to be sure all is in order. Mr. Rehab is the apparent low bidder, but a discrepancy must be resolved. Mr. Rehab did indicate that the unit bid price for Item 5 should have been \$360, not \$3.60 as written. This will make their Total Bid Price \$95,423.70 as indicated on the bid form as well. The Borough will also need to discuss if Entech will be providing Contract Administration through Services During Construction and Construction Observation. The Proposal that Entech provided previously covered all aspects of the administration to ensure the Contract is followed and completed as designed. In order to reduce the cost, the scope could be reduced to give oversight without full-time observation and with reduced administrative tasks. Contract Administration duties will need to be assigned after the bids are received.

### Efforts Projected for Next Month:

- Engineer's e-mail report
- Administer the I&I Project if assigned to Entech
- Begin Design efforts for sewer main replacement and siphon improvements if approved

### Future Efforts:

- Coordination for sewer main work repairs as required
- UV replacement project
- Engineer's e-mail report
- Periodic Rainfall vs. WWTP flow evaluations

Please let me know if you have any questions or need anything additional.

Thank you,

**John D. Brady, PE**  
Project Manager